



						July 2026				August 2026				September 2026				October 2026				November 2026				December 2026			
ID	Task Name	Start	Finish	Duration	% C	06 - 12	13 - 19	20 - 26	27 - 02	03 - 09	10 - 16	17 - 23	24 - 30	31 - 06	07 - 13	14 - 20	21 - 27	28 - 04	05 - 11	12 - 18	19 - 25	26 - 01	02 - 08	09 - 15	16 - 22	23 - 29	30 - 06	07 - 13	14 - 20
1	Project Summary	07/13/2026	11/06/2026	86 d																									
2	Site Prep/Tree Removal	07/13/2026	07/15/2026	3 d																									
3	Tanglewood Well	07/13/2026	09/17/2026	50 d																									
4	Mobilization & sound walls	07/13/2026	07/26/2026	14 d																									
5	Sunset and Tanglewood Conductors	07/15/2026	07/16/2026	2 d																									
6	Drill Pilot Hole and Log	07/27/2026	08/01/2026	6 d																									
7	Backfill and order materials	08/02/2026	08/04/2026	3 d																									
8	Ream Borehole and Log	08/04/2026	08/11/2026	8 d																									
9	Install casing and tubing	08/12/2026	08/12/2026	1 d																									
10	Install gravel pack	08/13/2026	08/13/2026	1 d																									
11	Install annular seal	08/14/2026	08/14/2026	1 d																									
12	Swab, airlift, and chemicals	08/17/2026	08/24/2026	8 d																									
13	Demobilize Drilling Equipment	08/25/2026	09/01/2026	6 d																									
14	Install test pump	09/02/2026	09/04/2026	3 d																									
15	Pump development	09/05/2026	09/09/2026	5 d																									
16	Remove test pump	09/10/2026	09/11/2026	2 d																									
17	Disinfect and cap well	09/14/2026	09/14/2026	1 d																									
18	Demob and cleanup	09/15/2026	09/17/2026	3 d																									
19	Sunset Well	08/27/2026	11/06/2026	52 d																									
20	Mobilization	08/27/2026	09/05/2026	10 d																									
21	Drill pilot hole & log	09/08/2026	09/13/2026	6 d																									
22	Backfill and order materials	09/14/2026	09/17/2026	4 d																									
23	Test Well Destruction	09/15/2026	09/15/2026	1 d																									
24	Ream borehole & log	09/18/2026	09/24/2026	7 d																									
25	Install casing & tubing	09/25/2026	09/25/2026	1 d																									
26	Install gravel pack	09/26/2026	09/26/2026	1 d																									
27	Install annular seal	09/28/2026	09/28/2026	1 d																									
28	Swab, airlift & chemicals	09/29/2026	10/06/2026	8 d																									
29	Demobilize Drilling Equipment	10/07/2026	10/14/2026	6 d																									
30	Install test pump	10/15/2026	10/19/2026	3 d																									
31	Pump development	10/20/2026	10/27/2026	6 d																									
32	Remove test pump	10/28/2026	10/30/2026	3 d																									
33	Well video	11/02/2026	11/02/2026	1 d																									
34	Disinfect & cap well	11/03/2026	11/03/2026	1 d																									
35	Demob & cleanup	11/04/2026	11/06/2026	3 d																									